

序号	报告编号	发布日期	结论	影像资料
1	GX-B1594/21-2500006TH1	2025年5月6日	除风量、风压不判定外，其余所检项目合格。	 A photograph showing two workers in a dark tunnel. They are wearing red hard hats and dark work clothes. One worker is standing and looking towards the camera, while the other is slightly behind him. The tunnel walls are rocky and there are some cables or pipes visible in the background.
2	GX-B1594/21-2500007TH1	2025年5月6日	除风量、风压不判定外，其余所检项目合格。	 A photograph showing a worker in a blue jacket and red hard hat standing in a tunnel. The worker is holding a yellow bag. In the background, there is a large, horizontal pipe or tunnel section that has been partially covered with a brown tarp. The tunnel walls are rocky and there is some lighting equipment visible in the background.

3	GX-B1594/21-2500008TH1	2025年5月6日	除风量、风压不判定外，其余所检项目合格。	
4	GX-B1594/21-2500009TH1	2025年5月6日	除风量、风压不判定外，其余所检项目合格。	

5	GX-B1340/23-9-25022	2025.5.8	1#在用主要通风机系统合格。	
6	GX-B1340/23-9-25023	2025.5.8	2#在用主要通风机系统合格。	

7	GX-B1341/24-9-25037	2025年5月8日	综合判定：合格。	
8	GX-B1341/24-9-25038	2025年5月8日	综合判定：合格。	

9	GX-B1343/21-9-25015	2025年5月8日	1. 矿井总进风量： 3628.1m3/min，矿井总回风量： 3722.0m3/min； 2. 主通风机风量： 3820.8m3/min； 3. 矿井有效风量： 2516.4m3/min； 4. 矿井有效风量率：65.9%； 5. 通风机负压：879Pa； 6. 矿井通风阻力：786.2Pa。	 2025.04.03
10	GX-B1347/21-9-25016	2025年5月8日	1. 风量（风速）合格率：100%， 大于65%，合格； 2. 风质合格率：100%，大于90%， 合格； 3. 作业环境空气质量合格率： 100%，大于60%，合格； 4. 矿井有效风量率65.9%，大于 60%，合格； 5. 风机全压效率为72.6%，大于 70%，合格； 6. 风量供需比1.43，符合$1.32 \leq \beta \leq 1.67$要求，合格； 7. 综合指标88.4%，大于72%，合 格。	 2025.04.03